

Collective project notes due to cancelled meeting in Feb due to weather Water Rehabilitation Project

Nick has reached out again to EFI (Will Early, president and Dillon Brown, sales rep). They have requested additional information.

(2/4 and 2/9 - requested clarification from Nick regarding what additional information they have asked for and if it has been provided).

Next Steps

At this point, Nick is moving forward with the TRC design - if EFI responds before the TRC design goes out to bid we can reevaluate at that time. TRC has all the information and documents needed to complete the design. (2/4 and 2/9: Requested timeline from Nick for the completion of the TRC design)

Booster Station

Nick/TRC has submitted consolidated request for funding to DWI. We believe funding is approved under the current RFF (he is checking to confirm with DWI).

Next Steps:

Design is 80% completed. TRC still needs to finalize design with their structural engineer and subcontractor and finalize the chemical and pump design/placement in the system.

Permit approval followed by public bid for the project. Waiting on EFI has been the source of some delays but since we are moving forward with the TRC solution a timeline will be available by the March meeting.

Nothing else is needed from the board to get to the execution stage of this project - ball is in Nick's court.

Valve Replacement

Revised Request for Funding (RFF) has been completed and updated via the DWI/DEQ portal and DWI has confirmed receipt. We should have an update on the approval in the next few weeks.

Pre-bid meeting postponed due to bad weather - now set for Wednesday, February 11th.

Next Steps

Revised schedule is as follows:

Feb 13 - deadline for contractor questions/clarifications

Feb 25 - bidding open

March 3 - recommendations

March 10 - bid to be awarded by Town Board of Commissioners at public meeting

Copper Issue/ NPDES Permit Renewal

Daniel and Harry have sent to the draft permit request to our contact at DEQ for input. Also sent additional well and plant sampling as recommended by Harry in addition to the samples previously provided to TRC (Nick) to synthesize with requirements for the Water Treatment Plant.

Next Steps

Waiting on approval of draft permit request.